



## Atlantic Technical College & Technical High School

4700 COCONUT CREEK PARKWAY, COCONUT CREEK 33063

Location Num	2221
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$10,340,400
Total Facilities Budget	\$9,052,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in review. Design firm preparing to submit for permit review.

School Choice Enhancements: COMPLETED 06/2017- Voting completed prior to October 2015 - Furniture/renovation for the media center; installation completed 06/2017.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **94% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2015	Q4 2015	Q3 2016	Q2 2018	Q3 2018	Q4 2019 / Q1 2020
New Planned	Q4 2015	Q4 2015	Q3 2016	Q4 2019	Q2 2020	Q3 2021 / Q3 2021
Actual/Forecast	10/29/2015	12/8/2015	9/23/2016	Q4 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,710,000
Fire Sprinklers	\$1,482,000
IAQ Repairs - HVAC	\$4,642,000
Media Center improvements	\$88,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Reason: Delays have occurred during the design phase. The design firm has not submitted design documents per the professional service agreement. A redesign of the roofing system was needed prior to permit review. Design is nearing completion of the revision. Remedy: The owner will be enforcing terms of the contract for delays.

#### Media Center Improvements

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A / N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	N/A / 11/1/2016

SCOPE:	BUDGET:
Media Center improvements - Carpet and Paint	\$30,000

**FLAG:**

**COMMENTS:**

## Atlantic Technical College & Technical High School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	N/A	Q2 2017
Actual	01/2016	N/A	06/2017

<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
School Choice Enhancement	\$100,000	<b>COMMENTS:</b>

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.