



Broadview Elementary School

1800 SW 62 AVENUE, NORTH LAUDERDALE 33068

Location Num	0811
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,387,386
Total Facilities Budget	\$2,891,386


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening has taken place. Pending Board approval to award scheduled for July 2020.

School Choice Enhancements: COMPLETED 02/2020 - Voting completed 11/17/16. Proposals for additional rugs will be finalized once the playground upgrades are delivered and installed. Digital Marquee delivered and installed 09/2018. Classroom rugs delivered 03/2019. Playground upgrades' permit issued 1/2019. Pre-Construction meeting held 3/4/2019; playground equipment delivered to the site; construction complete 6/2019. (32) Laptops, (10) Mini HDMI, (20) Adapters delivered 02/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **75% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2015	Q4 2015	Q3 2016	Q4 2017	Q2 2018	Q2 2020
New Planned	Q2 2015	Q4 2015	Q3 2016	Q2 2019	Q4 2019	Q1 2021
Actual/Forecast	5/2/2015	12/8/2015	8/9/2016	2/6/2020	Q3 2020	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$63,228
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) - Roofing	\$945,772
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
Electrical Improvements	\$56,329
Fire Alarm	\$252,578
Fire Sprinklers	\$718,479
HVAC Improvements	\$264,000
Media Center improvements	\$186,000
Music Room Renovation	\$136,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred in the permitting phase of the design process. Multiple revisions have been required by the design firm in order to achieve a permit. Remedy: The owner will be enforcing terms of the contract for delays and multiple resubmissions. The project has received a Letter of Recommendation to Permit. Delays from the design phase are not forecasted to be recovered.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Broadview Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q4 2016	Q1 2020
Actual	01/2015	11/2016	02/2020

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.