



## North Andrews Gardens Elementary School

345 NE 56 STREET, OAKLAND PARK 33334

Location Num	0521
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$2,747,000
Total Facilities Budget	\$2,378,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Due to the limited capacity and accessibility caused by the current health crisis projects with the highest urgency have been prioritized, causing some submissions to be temporarily delayed in the permit review process.

School Choice Enhancements: Voting authorized 04/27/2019. Voting completed 5/23/2019 - Install Aiphone in F101A and Submaster in F102C installed 10/2019. (1) golf cart delivered 08/2019. (5) Elmo Document Cameras delivered 09/2019. (1) ID machine delivered 10/2019. Golf Cart, (175) 100e laptops, (6) ThinkPads, (2) Think Stations, and (7) Earthwalk carts delivered 01/2020.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **94% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2018	Q4 2018	Q3 2019	Q1 2020	Q2 2020
New Planned	Q2 2017	Q2 2018	Q4 2018	Q2 2020	Q4 2020	Q3 2021
Actual/Forecast	6/1/2017	8/30/2017	3/22/2018	Q3 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,263,000
Fire Sprinklers	\$18,000
HVAC Improvements	\$997,000

**FLAG: S - Project Delayed**

**COMMENTS:**

The design firm is currently pending submission to the Building Department for permit review. Delays are anticipated due to the average duration of time to receive a Letter of Recommendation to Permit.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## North Andrews Gardens Elementary School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **82% Complete**

<b>SCHEDULE:</b>	PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
Planned	Q4 2018	Q2 2019		TBD		TBD
Actual	11/2018	05/2019				

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.