



Atlantic Technical, Arthur Ashe, Jr Campus

1701 NW 23 AVENUE, FORT LAUDERDALE 33311

Location Num	4702
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$3,326,449
Total Facilities Budget	\$3,178,449


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Building 1 and 2 roofing is complete. Pending final inspections to reach Substantial Completion.

School Choice Enhancements: COMPLETED 12/2016- Voting completed prior to October 2015 - Renovation/furniture for the Media Center. Installation completed 12/2016.

SMART Facilities Update By Project



Primary Renovation

Phase: **99% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2017	Q2 2017	Q2 2017	Q4 2017	Q3 2018	Q3 2019
New Planned	Q1 2017	Q2 2017	Q2 2017	Q4 2017	Q1 2019	Q1 2020
Actual/Forecast	10/29/2016	3/27/2017	4/27/2017	9/21/2018	2/15/2019	11/1/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 01/15/19 (JJ-2)	\$1,836,449
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,200,000
Fire Alarm	\$42,000

FLAG: S - Project Delayed

COMMENTS:

Original contractual date of substantial completion is 8/20/2019. Reason: Delays occurred during construction related to the roofing sub-permit. It took an estimated additional 4 months in order to receive an approved roofing sub-permit which was not accounted for in the original construction schedule. Additional delays were experienced beginning the roof work after the sub-permit was received. Remedy: The sub-permit has been received, the roof repairs are complete, and the construction is estimated to be completed in early Q4 2020 pending final inspections.

Atlantic Technical, Arthur Ashe, Jr Campus

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	N/A	Q3 2016
Actual	11/2015	N/A	12/2016
SCOPE:	BUDGET:		FLAG:
School Choice Enhancement	\$100,000		COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.