



## Blanche Ely High School

1201 NW 6 AVENUE, POMPANO BEACH 33060

Location Num	0361
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$23,335,150
Total Facilities Budget	\$21,665,436


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Building 14 renovations are complete in the restrooms and concession areas. Building 2 STEM labs are nearing completion. Pending electrical closet design revisions and construction to address code compliance issues. Shower installation is pending for completion of the restroom scope of work. Building 1 HVAC work is nearing completion. Building 26 Science Lab work is in progress. Roofing renovations on Building 1 and 2 in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 4/6/2018 - Media Backdrop delivered 07/2018. Indoor tables and Bracket Kits with Activeboards delivered 01/2019. Projectors, tables and chairs delivered 08/2018. Science equipment delivered 11/2018. Digital Classroom Upgrades, (4) heart Models, and Podium delivered and installation complete 12/2018. , (117) laptops and adaptors delivered 6/2019. (1) Laptop 100e delivered 06/2020

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **75% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2015	Q2 2016	Q4 2016	Q3 2017	Q1 2018	Q1 2019 Q2 2019
New Planned	Q2 2015	Q2 2016	Q4 2016	Q3 2017	Q1 2018	Q3 2020 Q3 2020
Actual/Forecast	6/1/2015	5/3/2016	11/2/2016	8/15/2018	10/5/2018	7/30/2021

SCOPE:	BUDGET:
ADA Stage Lift	\$239,290
Additional Funding - Board Approved 04/17/18 (Item 1)	\$7,310,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) incl. bldg #4	\$1,089,000
Fire Sprinklers	\$152,000
Gymnasium Accessibility	\$1,152,260
HVAC Improvements	\$6,202,000
IAQ & Fascia Replacement	\$2,791,886
Media Center improvements	\$668,000
Outdoor Dining Renovation	\$700,000
STEM Lab improvements	\$1,140,000

**FLAG: S - Project Delayed**

#### COMMENTS:

Original contractual date of substantial completion is 8/1/2020. Delays continue to grow without a roofing sub-permit being approved. Without the roofing sub-permit, the project is forecasted to be completed December 2021. Update: New roofing sub-consultant is on board and has received an approved roofing sub-permit.

## Blanche Ely High School

### SMART Facilities Update by Project Cont.

#### Weight Room

 Phase: **100%** Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2017	Q1 2017	Q2 2017	Q2 2017	Q3 2017	Q4 2017
Actual/Forecast	3/8/2017	3/15/2017	4/4/2017	6/19/2017	7/20/2017	12/15/2017

<b>SCOPE:</b> Weight Room Renovation	<b>BUDGET:</b> \$121,000	<b>FLAG:</b> <b>COMMENTS:</b>
---	-----------------------------	----------------------------------

#### School Choice Enhancements\*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2018	Q1 2020
Actual	11/2015	06/2018	03/2020

<b>SCOPE:</b> School Choice Enhancement	<b>BUDGET:</b> \$100,000	<b>FLAG:</b> <b>COMMENTS:</b>
--	-----------------------------	----------------------------------

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.