



Coral Springs High School

7201 W SAMPLE ROAD, CORAL SPRINGS 33065

Location Num	1151
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$15,921,000
Total Facilities Budget	\$14,683,000


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Pending execution of the Notice to Proceed with construction.

School Choice Enhancements: COMPLETED 10/2016. Voting completed 6/2/16. ThinkPad's, earth walk carts, printers delivered 07/2016. Projectors received.

SMART Facilities Update By Project



Primary Renovation

Phase: **50% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2015	Q1 2016	Q3 2016	Q1 2018	Q2 2018	Q4 2019
New Planned	Q4 2015	Q1 2016	Q3 2016	Q2 2019	Q4 2019	Q4 2021
Actual/Forecast	11/30/2015	2/9/2016	9/23/2016	2/11/2020	Q4 2020	

SCOPE:	BUDGET:
Additional Funding - Board Approved 9/15/20 (JJ-4)	\$3,831,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$3,396,000
Electrical Improvements	\$458,000
Fire Sprinklers	\$7,000
HVAC Improvements	\$5,029,000
Media Center improvements	\$598,000
STEM Lab improvements	\$1,143,000

FLAG: SB - Project Delayed

COMMENTS:
 Reason: Delays occurred in the permitting process of the design phase. The design firm took an above average amount of time to complete each submission for the Building Department on multiple occasions. Remedy: The owner will be enforcing terms of the contract for delays and multiple resubmissions. Budget: Additional funding of \$3,831,000 was approved by the Board on 9/15/2020 in conjunction with the approval to award the construction agreement.

Coral Springs High School

SMART Facilities Update by Project Cont.

Weight Room

 Phase: **100%** Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q3 2017	Q1 2018	Q2 2018	Q3 2018
Actual/Forecast	4/14/2017	4/21/2017	7/13/2017	1/8/2018	7/25/2018	11/1/2018

SCOPE: Weight Room Renovation	BUDGET: \$121,000	FLAG: COMMENTS:
---	-----------------------------	----------------------------------

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q2 2016	Q4 2016
Actual	01/2016	06/2016	10/2016

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: COMMENTS:
--	-----------------------------	----------------------------------

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.