



Coral Springs Middle School

10300 W WILES ROAD, CORAL SPRINGS 33076

Location Num	2561
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$12,886,223
Total Facilities Budget	\$10,602,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to resubmitting for the second permit review.

School Choice Enhancements: Voting authorized 2/16/18. - Voting completed 6/11/18 - (3) Recordex delivered and installed 09/2018. . (72) student Laptops, adaptors and (6) Carts delivered 11/2018. Aiphone at the main entrance installed 12/2018. Golf cart delivered 02/2019. Marquee permit issued 6/2019; pre-construction meeting held 10/17/2019; construction start date TBD.

SMART Facilities Update By Project



Primary Renovation

Phase: **96% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2017	Q4 2017	Q2 2018	Q1 2019	Q3 2019	Q1 2021
New Planned	Q3 2017	Q4 2017	Q2 2018	Q4 2019	Q1 2020	Q4 2021
Actual/Forecast	5/1/2017	7/18/2017	1/30/2018	Q4 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,369,000
HVAC Improvements	\$7,299,000
Media Center improvements	\$640,000

FLAG: S - Project Delayed

COMMENTS:
 Reason: Delays have occurred during the design phase. A delay was experienced due to required decisions by the District for the fire sprinkler scope of work. Additional delays took place due to multiple backcheck reviews prior to submitting for permit review. Remedy: All activities related to delays have been overcome and the project is in the permitting process.

Chiller Replacement

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	N/A

SCOPE:	BUDGET:
HVAC Improvements - Chiller Replacement	\$194,000

FLAG:

COMMENTS:

Coral Springs Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **57%** Complete

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
Planned	Q4 2017		Q2 2018		Q2 2019	Q2 2019
Actual	11/2017		06/2018			
SCOPE:	School Choice Enhancement		BUDGET:	\$100,000		
			FLAG: S - Project Delayed	COMMENTS: Delays in permitting of the marquee sign.		

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.