



Coral Springs Pre-K - 8 (f.k.a. Coral Springs Elementary)

3601 NW 110 AVENUE, CORAL SPRINGS 33065


Location Num	2551
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,627,262
Total Facilities Budget	\$2,638,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the third time for permit application.
 School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Voting authorized 09/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **96% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q1 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q1 2020	Q3 2020	Q3 2021
Actual/Forecast	11/13/2017	12/19/2017	7/9/2018	Q4 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$190,000
HVAC Improvements	\$2,039,000
Media Center improvements	\$184,000

FLAG: S - Project Delayed

COMMENTS:
 Delays have occurred during the backcheck review of the Construction Documents prior to submitting for permit review. Multiple submissions were required in order to close out comments made by the review team. The project is currently delayed by 4 months. It is anticipated these delays could extend if the design requires multiple submissions to the Building Department to receive a Letter of Recommendation to Permit.

Coral Springs Pre-K - 8 (f.k.a. Coral Springs Elementary)

SMART Facilities Update by Project Cont.

Chiller Replacement

 Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	10/1/2016	12/1/2016

SCOPE: HVAC Improvements - Chiller Replacement
BUDGET: \$125,000

FLAG:

COMMENTS:

School Choice Enhancements*

 Phase: **75% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

SCOPE: School Choice Enhancement
BUDGET: \$100,000

FLAG:

COMMENTS:

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.