SCHOOL SPOTLIGHT

QUARTER ENDING SEPTEMBER 30, 2020



Deerfield Beach Elementary School

650 NE 1 STREET, DEERFIELD BEACH 33441

Location Num	0011
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$6,053,445
Total Facilities Budget	\$5,711,445

This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Board approval to award has been received. A review of the project by the State Division of Historical Resources is required. The review has been completed with comments being addressed in the design prior to submitting to the Building Department for approval.

School Choice Enhancements: COMPLETED 05/2020 - Voting completed 3/21/17. Fence around the butterfly garden installed, Tables and Stools delivered on 11/2018. (2) bookcases on order. Outdoor Classroom permitted on 05/2018 - plan change approved 12/2018; construction began 1/14/2019; construction completed 03/2019. (15) 8x12 classroom rugs delivered 03/2020. (301) chairs delivered 05/2020.

SMART Facilities Update By Project



PLANNING

Develop & Validate Proiect Scope



HIRE DESIGN TEAM

Advertise and Hire Desian Team



Prenare Plan Drawings to release to contractor/vendor



HIRE CONTRACTOR

Rid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor **Implements** Renovations



Final Inspection for

Quality Assurance

Primary Renovation

Phase: 95%Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Con	tractor 5: Construc	tion 6: Closed	out
Planned	Q3 2016	Q4 2016	Q3 2017	Q2 2018	Q4 2018	Q4 2019	Q1 2020
New Planned	Q3 2016	Q4 2016	Q3 2017	Q1 2019	Q3 2019	Q4 2020	Q4 2020
Actual/Foreca	st 9/12/2016	10/18/2016	5/15/2017	2/6/2019	Q1 2021		
SCOPE:			BUDGET:	FLAG: S - Project De	elayed		

ACIUCI/ FOIECUST 9/12/2016 10/10/2016	3/13/2017		
SCOPE:	BUDGET:		
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$369,000		
Deduction of Funding - Board Approved 4/14/20 (9)	(\$622,000)		
Fire Alarm	\$294,000		
Fire Sprinklers	\$725,000		
HVAC Improvements	\$529,000		
Lead Base Paint Abatement	\$326,445		
Media Center improvements	\$378,000		
Renovations to Building 1 (Historic)	\$2,862,000		
Replacement of wood windows at Building #1 - Auditorium.	\$750,000		

COMMENTS:

Reason: Delays have occurred in the Bid and Award phase. The window replacement and lead based paint abatement is being included in the bid documents. The project was delayed twice during the bid advertisement due to advertisement extension caused by necessary responses to RFI's that would ensure the quality of bidding. Remedy: Pending correction to the design based on historical review prior to submitting to the Building Department for review. Then execution of the NTP will begin.



FLAG KEY: S=Schedule B= Budget

S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the







Deerfield Beach Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase:100% Complete

PH:1 Planning/Design	111.2 1111	PH:3 C	Complete
Q1 2015	Q1 2017	Q2 2020	Q2 2020
11/2015	03/2017	05/2020	05/2020
	BUDGET:	FLAG:	
ancement	\$100,000	COMMENTS:	
	Q1 2015 11/2015	Q1 2015 Q1 2017 11/2015 03/2017 BUDGET:	Q1 2015 Q1 2017 Q2 2020 11/2015 03/2017 05/2020 BUDGET: FLAG:

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



