



Dillard 6-12 School

2501 NW 11 STREET, FORT LAUDERDALE 33311

Location Num	0371
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$8,929,232
Total Facilities Budget	\$8,179,232

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Site lighting installation requires concrete light pole repairs prior to inspection approval. HVAC in Building 8 is in progress. Exit signage installation is complete. Chiller installation at Building 12 is complete with minor details remaining. Buildings 3 and 9 power supply installation is complete.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 9/25/17 - Poster Maker and 3D Printer delivered and training completed 11/2017. Student laptops, and chairs delivered 12/2017. Additional furniture and golf carts delivered 01/2018. Additional chairs delivered 03/2018. Marquee permitted 08/18 and sign is in fabrication. Marquee Pre-construction meeting held 10/9/2018; Art work confirmed by the school 1/31/2019. Marquee installation completed 05/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **47% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q2 2016	Q4 2016	Q4 2017	Q1 2018	Q1 2019
New Planned	Q1 2016	Q2 2016	Q4 2016	Q1 2019	Q2 2019	Q1 2021
Actual/Forecast	2/24/2016	5/3/2016	12/13/2016	12/21/2018	5/3/2019	2/27/2021

SCOPE:	BUDGET:
Additional Funding - Board Approved 4/23/19 (JJ-2)	\$4,266,232
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,441,000
Electrical Improvements	\$522,000
Fire Sprinklers	\$375,000
HVAC Improvements	\$282,000
Safety / Security Upgrade	\$72,000

FLAG:

COMMENTS:

Original contractual date of substantial completion is 11/24/2020. Project is currently delayed by 3 months due to pace of work during the health crisis.

Dillard 6-12 School

SMART Facilities Update by Project Cont.

Weight Room

 Phase: **100%** Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2017	Q1 2017	Q3 2017	Q3 2017	Q3 2017	Q4 2017
Actual/Forecast	3/3/2017	3/10/2017	8/17/2017	8/18/2017	8/23/2017	12/15/2017

SCOPE: Weight Room Renovation	BUDGET: \$121,000	FLAG: COMMENTS:
---	-----------------------------	----------------------------------

School Choice Enhancements*

 Phase: **99%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q3 2017	Q1 2020
Actual	11/2015	09/2017	03/2020

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: COMMENTS: All items approved by voting process have been delivered and installed. School is determining how to spend the remaining contingency portion of the SCEP funding.
--	-----------------------------	---

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.