



Eagle Ridge Elementary School

11 500 WESTVIEW DRIVE, CORAL SPRINGS 33076

Location Num	3441
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,718,383
Total Facilities Budget	\$3,406,383


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Substantial completion is pending an AC unit installed in one electrical room, training for Fire Alarm Panel maintenance and repair, and the final Mechanical and Fire inspections. Change Order for the A/C in the electrical room has been approved and the design firm is revising the construction documents.

School Choice Enhancements: COMPLETED 01/2018 - Voting completed 09/16. PIP resurfacing completed 01/2017. Morning show equipment delivered 01/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **99% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q2 2016	Q4 2016	Q3 2017	Q1 2018	Q1 2019
New Planned	Q1 2016	Q2 2016	Q4 2016	Q3 2017	Q1 2018	Q1 2019
Actual/Forecast	3/9/2016	5/17/2016	11/16/2016	11/16/2017	5/3/2018	3/4/2021

SCOPE:	BUDGET:
Additional Funding - Board Approved 03/20/18 (JJ-4)	\$1,047,383
Fire Alarm	\$294,000
HVAC Improvements	\$1,664,300

FLAG: S - Project Delayed

COMMENTS:

Original contractual date of substantial completion is 7/29/2019. Reason: Delays occurred in Design, and Bid and Award that were not regained during construction. A change order is forthcoming to provide the contractor a time extension. Delays in construction were due to fire alarm scope changes required to comply with the new fire alarm requirements. These delays were not the contractor's fault. Update: Fire Alarm Panel training is required for PPO and revisions to the construction documents are required prior to A/C installation in the electrical room.

Eagle Ridge Elementary School

SMART Facilities Update by Project Cont.

Chiller Replacement

 Phase: **100%** Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	N/A
						3/23/2018

SCOPE: HVAC Improvements - Chiller Replacement	BUDGET: \$300,700	FLAG: COMMENTS:
--	-----------------------------	----------------------------------

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q4 2016	Q4 2017
Actual	11/2015	09/2016	01/2018

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: COMMENTS:
--	-----------------------------	----------------------------------

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.