



## Endeavour Primary Learning Center

2701 NW 56 AVENUE, LAUDERHILL 33313

Location Num	3301
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,612,790
Total Facilities Budget	\$2,460,790


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Submittals being prepared.

School Choice Enhancements: Kick-off meeting held on 01/07/2018. Ballot received 02/2020. Ballot complies with District Standards. Voting completed 3/2020. Strike for the Main Entrance (Single Point of Entry), Video Equipment for Broadcasting Studio, and a Poster Maker, and playground upgrades (K-2) are on order.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q4 2018	Q2 2019	Q4 2019	Q2 2020
New Planned	Q1 2018	Q2 2018	Q4 2018	Q3 2019	Q4 2019	Q4 2020
Actual/Forecast	9/1/2017	11/13/2017	4/18/2018	6/3/2019	9/1/2020	6/28/2021

SCOPE:	BUDGET:
Additional Funding - Board Approved 01/14/20 (JJ-5)	\$1,403,790
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$599,000
HVAC Improvements	\$358,000

FLAG: **S - Delay Possible**

**COMMENTS:**  
 Original contractual date of substantial completion is 6/28/2021. Project is currently on pace. Delays in bid and award will not be recovered.

#### School Choice Enhancements\*

Phase: **10% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q1 2020	TBD
Actual	11/2018	03/2020	TBD

SCOPE:	BUDGET:
School Choice Enhancement	\$100,000

FLAG:

**COMMENTS:**  
 Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.