



Floranada Elementary School

5251 NE 14 WAY, FORT LAUDERDALE 33334

Location Num	0851
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$3,301,520
Total Facilities Budget	\$2,946,520


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Pending execution of the Notice to Proceed.

School Choice Enhancements: COMPLETED 06/2020 - Re-voting completed 05/2017. Due to the delays in procuring the playground, Floranada decided to cancel the playground upgrades. Thirty (30) interactive projectors delivered 07/2017, and installed 08/2017. Digital Marquee submitted for permitting; revise and resubmit on 02/2020. Construction / Installation began 06/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **75% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q1 2020
New Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2019	Q2 2020	Q1 2021
Actual/Forecast	4/1/2017	6/22/2017	12/22/2017	5/31/2019	Q4 2020	

SCOPE:	BUDGET:
Additional Funding - Board Approved 06/23/20 (JJ-2)	\$2,062,840
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$718,000
HVAC Improvements	\$58,000

FLAG: **S - Project Delayed**

COMMENTS:
 Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 4 and has been advertised after the available funding Year 1 thru 3 projects were advertised.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2017	Q4 2017
Actual	11/2015	05/2017	06/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 04/23/19 (JJ-13)	\$7,680
School Choice Enhancement	\$100,000

FLAG:

COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.