



Forest Glen Middle School

6501 TURTLE RUN BOULEVARD, CORAL SPRINGS 33067

Location Num	3051
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$9,790,800
Total Facilities Budget	\$9,147,800


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Roofing demolition is complete with renovations in progress. Campus painting scope is in progress. HVAC installation is in progress. Contractor assembling change order for HVAC roofing upgrades.

School Choice Enhancements: COMPLETED 01/2019 - Voting completed 10/11/17 - Murals completed 12/2017. Computer Lab furniture and a TV Studio equipment delivered 03/2018. Computer lab furniture delivered 06/2018. Library Remodeling delivered 06/2018. Gym, bleachers permit issued 12/2018; bleachers installed 01/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **88% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q2 2017	Q1 2018	Q4 2018	Q1 2020
New Planned	Q4 2016	Q4 2016	Q2 2017	Q1 2019	Q2 2019	Q4 2020
Actual/Forecast	10/21/2016	12/6/2016	5/25/2017	1/31/2019	9/13/2019	12/22/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 06/11/19 (JJ-2)	\$3,858,800
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,690,000
Fire Sprinklers	\$16,000
HVAC Improvements	\$2,179,739

FLAG: S - Delay Possible

COMMENTS:

Original contractual date of substantial completion is 11/22/2020. Project is currently delayed by 3 months due to unforeseen conditions related to the existing conditions of HVAC equipment on site. Update: 2 months of the delays has been recovered with expected substantial completion in December 2020.

Chiller Replacement

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	N/A

SCOPE:	BUDGET:
HVAC Improvements - Chiller Replacement	\$303,261

FLAG:

COMMENTS:

Forest Glen Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q4 2017	Q1 2018
Actual	12/2016	10/2017	01/2019

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:
COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.