



## Lauderhill-Paul Turner Elementary School

1500 NW 49 AVENUE, LAUDERHILL 33313

Location Num	1381
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,791,000
Total Facilities Budget	\$2,395,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid advertisement is on hold pending roofing reality check.

School Choice Enhancements: Kick-off meeting held 12/18/18. Ballot Development in progress.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q4 2018	Q2 2019	Q1 2020	Q2 2020 Q3 2020
New Planned	Q4 2017	Q1 2018	Q4 2018	Q4 2019	Q3 2020	Q2 2021 Q3 2021
Actual/Forecast	6/1/2017	8/30/2017	3/14/2018	8/23/2019	Q2 2021	

**SCOPE:**

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,235,000
Fire Sprinklers	\$912,000
HVAC Improvements	\$148,000

**BUDGET:**

**FLAG: S - Delay Possible**

**COMMENTS:**

The project is pending a roofing reality check before bidding. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 5 and will conduct a roofing reality check after the funding Year 1 thru 3 projects that are pending.

## Lauderhill-Paul Turner Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **25%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	<b>COMMENTS:</b> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.