



Lloyd Estates Elementary School

750 NW 41 STREET, OAKLAND PARK 33309

Location Num	1091
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$2,581,000
Total Facilities Budget	\$2,352,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the eighth time for permit application.

School Choice Enhancements: COMPLETE 03/2017 - Voting completed 11/18/16. Two-way radios, poster maker, LCD projectors, digital cameras, (12) Recordex were delivered 03/2017.

SMART Facilities Update By Project



Primary Renovation

Phase: **99% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q4 2017	Q1 2018	Q1 2019
New Planned	Q2 2016	Q3 2016	Q1 2017	Q2 2019	Q4 2019	Q1 2021
Actual/Forecast	6/17/2016	8/16/2016	2/23/2017	Q4 2020		

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$625,000
Fire Alarm	\$293,000
Fire Sprinklers	\$280,000
HVAC Improvements	\$870,000
Media Center improvements	\$184,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during the permitting process of the design phase. The design firm has required an above average amount of time to resubmit the second and third submission of construction documents for permitting. Currently pending the seventh submission for permitting. Remedy: The owner will be enforcing terms of the contract for delays and multiple resubmissions.

Lloyd Estates Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q4 2016	Q1 2017
Actual	01/2016	11/2016	03/2017

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.