



Oakland Park Elementary School

936 NE 33 STREET, OAKLAND PARK 33334

Location Num	0031
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$6,180,330
Total Facilities Budget	\$5,862,330


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Submittals and mobilization in progress. Roofing sub-contractor is being replaced due to lack of progress with submittals.

School Choice Enhancements: Voting completed 5/23/17. Playground upgrades; replacing the sand with PIP rubber, and Murals completed 11/2017. HVAC scope is scheduled for the Media Center next year (2020). The Carpet replacement for the Media Center will be coordinated with that work.

SMART Facilities Update By Project



Primary Renovation

Phase: **2% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2018	Q4 2018	Q4 2019
New Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2019	Q4 2019	Q4 2020
Actual/Forecast	11/18/2016	3/13/2017	8/30/2017	4/26/2019	2/28/2020	4/3/2021

SCOPE:	BUDGET:
Additional Funding - Board Approved 12/10/19 (JJ-3)	\$2,701,330
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$975,000
Electrical Improvements	\$845,000
Fire Alarm	\$50,000
HVAC Improvements	\$1,191,000

FLAG: S - Delay Possible

COMMENTS:

Original contractual date of substantial completion is 3/4/2021. Project is currently delayed by 1 month due to lack of progress with roofing submittals. Roofing sub-contractor is being replaced. Previous delays experienced during bid and award have not been recovered.

Oakland Park Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **90% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q2 2017	TBD
Actual	12/2016	05/2017	TBD

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Pending completion of the Primary Scope of HVAC Improvements in the Media Center. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.