



## **Orange Brook Elementary School**

715 S 46 AVENUE, HOLLYWOOD 33021

Location Num	0711
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$382,000
<b>Total Facilities Budget</b>	\$100,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

All dates are based on calendar year. SMART funded projects are included. Only
 Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: N/A

School Choice Enhancements: COMPLETE 09/2018 - Voting completed 9/22/16. Laptops, carts delivered 12/2016; furniture, printers, Epson air filters, and portable PA delivered and installed 03/2017. Marquee completed 06/2018. HDMI, Wireless Keyboards, DVD Burner, Headphones, iPad covers and printers delivered 09/2018.

## **SMART** Facilities Update By Project

PLANNING	HIRE DESIGN TEAM	DESIGN	HIRE CONTRACTOR	CONSTRUCTION	CONSTRUCTION CLOSEOU
Develop & Validate Projec Scope	Advertise and Hire t Design Team	Prepare Plan Drawings to release to contractor/vendor	Bid and Hire Confractor to Implement Renovations	Contractor Implements Renovations	Final Inspection for Quality Assurance
School Choic	e Enhancements*			Pr	nase: <b>100%</b> Complete
School Choic	e Enhancements* PH:1 Planning/Design	PH:2 Impleme	ent	Pr Ph:3 Complete	nase: <b>100%</b> Complete
CHEDULE:		PH:2 Impleme Q3 2016			nase: <b>100%</b> Complete Q2 2018
CHEDULE: Planned	PH:1 Planning/Design		C	PH:3 Complete	
	PH:1 Planning/Design	Q3 2016 09/2016	C	<b>PH:3 Complete</b>	Q2 2018

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

 CBRE HEERY
 FLAG KEY: \$=\$chedule

 ATKINS
 S=Schedule: reflects an inability to process.

 B=Budget: reflects a board approv.

FLAG KEY: S=Schedule B= Budget S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

