



Parkside Elementary School

10257 NW 29 STREET, CORAL SPRINGS 33065

Location Num	3631
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$1,268,000
Total Facilities Budget	\$946,000


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Pending roofing reality check prior to request for proposals from CSMP contractors.

School Choice Enhancements: Ballot approved 02/2020. Voting authorized 02/2020. Voting results received 07/2020. Digital Marquee, Morning Show Equipment, Strike and Access Card Reader at the Single Point of Entry on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q4 2018	Q2 2019	Q4 2019	Q2 2020
New Planned	Q1 2018	Q2 2018	Q4 2018	Q4 2019	Q1 2020	Q1 2021
Actual/Forecast	8/1/2017	10/6/2017	3/26/2018	11/6/2019	Q3 2021	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)
 HVAC Improvements

BUDGET:

\$686,000
 \$160,000

FLAG: S - Project Delayed

COMMENTS:

The project is currently pending a roofing reality check prior to progressing thru bid and award. Once the reality check is completed, requests for proposals will be made to CSMP contractors.

Parkside Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **10% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q2 2020	TBD
Actual	11/2018	06/2020	TBD

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.