



Plantation High School

6901 NW 16 STREET, PLANTATION 33313

Location Num	1451
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$16,883,993
Total Facilities Budget	\$15,470,000


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% design is in the permitting process. Building Department currently reviewing the first submission.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 5/31/18 - Voting Completed 6/12/18 - Golf Cart delivered 10/2018. (2) Gym scoreboards, indoor furniture for Front Office delivered 02/2019. Speaker system for the gym installation completed 04/2019. (2) Gym scoreboards installed 06/2019. Marquee permitted 7/19/2019; pre-construction meeting held 8/2019; construction began 10/28/2019. Marquee completed and functional 12/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2017	Q1 2017	Q4 2017	Q3 2018	Q1 2019	Q1 2020
New Planned	Q1 2017	Q1 2017	Q4 2017	Q4 2019	Q1 2020	Q1 2022
Actual/Forecast	1/9/2017	3/13/2017	10/16/2017	Q4 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,725,000
Fire Sprinklers	\$1,978,000
HVAC Improvements	\$6,312,000
Media Center improvements	\$772,000
Replace Building 2	\$1,192,000
Safety / Security Upgrade	\$57,000
STEM Lab improvements	\$1,913,000

FLAG: S - Project Delayed

COMMENTS:
 Reason: Delays occurred in design due to changes in the scope related to the art room. Remedy: Board approval was received to demolish Building 2 and relocate the art room to Building 1.

Plantation High School

SMART Facilities Update by Project Cont.

Track							
Phase: 100% Complete							
SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
Planned	N/A	N/A	Q1 2017	N/A	Q4 2017	Q1 2018	Q1 2018
Actual/Forecast	9/26/2017	10/3/2017	10/4/2017	11/7/2017	11/7/2017	3/21/2018	3/28/2018
SCOPE:	BUDGET:		FLAG:				
Track Resurfacing	\$300,000		<div style="border: 1px solid black; padding: 5px;"> COMMENTS: </div>				

Weight Room							
Phase: 100% Complete							
SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018	Q3 2018
Actual/Forecast	9/18/2017	10/26/2017	11/6/2017	3/31/2018	4/2/2018	7/18/2018	7/20/2018
SCOPE:	BUDGET:		FLAG:				
Weight Room Renovation	\$121,000		<div style="border: 1px solid black; padding: 5px;"> COMMENTS: </div>				

School Choice Enhancements*				
Phase: 99% Complete				
SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2017	Q2 2018	Q1 2020	Q1 2020
Actual	11/2017	05/2018	03/2020	03/2020
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		<div style="border: 1px solid black; padding: 5px;"> COMMENTS: All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding. </div>	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.