



Pompano Beach Middle School

310 NE 6 STREET, POMPANO BEACH 33060

Location Num	0021
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$13,364,180
Total Facilities Budget	\$12,971,180

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Demolition, abatement, and installation of ductwork in Building 1 is in progress. Framing of Building 5 is in progress. Fire alarm installation is in progress. Chiller installation is in progress. Preparing Building 3 and 4 to open for school.

School Choice Enhancements: COMPLETED 8/22/16. Indoor and outdoor furniture, replacement of science tables, replacement of teacher chairs and principal conference room chairs delivered 8/2017.

SMART Facilities Update By Project



Primary Renovation

Phase: **75% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q2 2016	Q4 2016	Q4 2017	Q1 2018	Q3 2019
New Planned	Q1 2016	Q2 2016	Q4 2016	Q4 2017	Q1 2019	Q3 2020
Actual/Forecast	3/16/2016	5/17/2016	11/16/2016	10/12/2018	3/19/2019	2/19/2021

SCOPE:	BUDGET:
Additional Funding - Board Approved 02/20/19 (JJ-6)	\$4,787,180
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$758,000
Fire Alarm	\$419,000
Fire Sprinklers	\$722,000
HVAC Improvements	\$2,609,000
Improvements to or Replacement of building 5	\$797,000
Media Center improvements	\$484,000
New SBS Modified roof and accessories on Bldgs 1, 2, 3, 5 and 8 incl. canopies (excluding aluminum canopies).	\$2,295,000

FLAG: S - Delay Possible

COMMENTS:

Original contractual date of substantial completion is 5/19/2020. Minor delays are being experienced related to the fire alarm submittal approval. Delays will continue until the fire alarm submittal is correct from the contractor. Update: The project is experiencing delays due to construction issues related to the design documents. The contractor will be submitting a time extension request.

Pompano Beach Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	N/A	Q3 2016
Actual	11/2015	N/A	08/2016

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: <div style="border: 1px solid black; height: 30px; width: 100%;"></div>

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.