



Sandpiper Elementary School

3700 HIATUS ROAD, SUNRISE 33351

Location Num	3061
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,337,942
Total Facilities Budget	\$1,021,942

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. HVAC scope of work is in progress. Revisions to the design of the fire alarm scope have been completed and in the contractor's hands.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 1/4/16. Cafeteria blinds delivered and installed 08/2016.

Media Center Broadcast system delivered 08/2017. Marquee sign and Playground upgrades permitted 11/2018; work completed 01/2019. Outdoor bench delivered 04/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **75% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q1 2017	Q1 2017	Q3 2017	Q2 2018	Q1 2019
New Planned	Q4 2016	Q1 2017	Q1 2017	Q3 2017	Q1 2019	Q4 2019
Actual/Forecast	12/28/2016	2/1/2017	3/10/2017	9/4/2018	1/14/2019	4/21/2021

SCOPE:	BUDGET:
Additional Funding - Board Approved 11/07/18 (JJ-6)	\$452,942
Fire Alarm	\$319,000
HVAC Improvements	\$150,000

FLAG: S - Project Delayed

COMMENTS:

Original contractual date of substantial completion is 8/25/2019. Reason: Delays have been experienced during construction related to updating the Fire Alarm specifications to comply with the updated District approved standards. Remedy: The construction is forecasted to be completed in Q4 2020.

Sandpiper Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **99% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q1 2016	Q1 2020
Actual	11/2015	01/2016	03/2020

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:
COMMENTS:

All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.