



Sawgrass Springs Middle School

12500 W SAMPLE ROAD, CORAL SPRINGS 33065

Location Num	3431
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$6,984,975
Total Facilities Budget	\$6,423,975

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Pending revision to construction documents related to roofing details prior to bid advertisement.

School Choice Enhancements: COMPLETED 11/2017: Voting completed on 4/3/17. Laptops delivered 07/2017. TV production sound system delivered 11/2017.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2016	Q4 2016	Q2 2017	Q1 2018	Q3 2018	Q4 2019 Q4 2019
New Planned	Q3 2016	Q4 2016	Q2 2017	Q1 2019	Q2 2019	Q4 2020 Q4 2020
Actual/Forecast	9/2/2016	10/18/2016	4/25/2017	4/16/2019	Q1 2021	

SCOPE:	BUDGET:
ADA Restroom	\$437,975
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,876,000
Fire Alarm	\$420,000
Fire Sprinklers	\$13,000
HVAC Improvements	\$2,577,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during the bid and award phase due to the required roofing reality check. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Remedy: The roofing reality check has been completed. Pending revision to construction documents related to roofing details prior to bid advertisement.

Sawgrass Springs Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q2 2017	Q4 2017
Actual	12/2016	04/2017	11/2017

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:
COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.