



## Sheridan Technical High School

3775 SW 16TH STREET, FORT LAUDERDALE 33312

Location Num	1051-1
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$2,210,000
Total Facilities Budget	\$2,170,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 30% Design Documents in progress.

School Choice Enhancements: COMPLETED 09/2019 - Voting authorized 5/2/2019. Voting complete 5/10/2019. (115) ThinkPad L390, (115) ThinkPad 15.6 inch backpack delivered 09/2019.

### SMART Facilities Update By Project



#### Primary Renovation

 Phase: **25% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2018	Q3 2018	Q1 2019	Q3 2019	Q2 2020	Q4 2020
New Planned	Q2 2018	Q3 2018	Q2 2019	Q3 2020	Q1 2021	Q2 2022
Actual/Forecast	11/13/2017	12/13/2017	6/25/2020	Q2 2021		

<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG: S - Delay Possible</b>
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,448,000	<b>COMMENTS:</b> Reason: Delays occurred due to additional review of the delivery method and Board approval to perform the project using CMAR services. Remedy: CM Firm has been hired and design is in progress.
HVAC Improvements	\$622,000	

#### School Choice Enhancements\*

 Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q2 2019	Q2 2020
Actual	11/2018	05/2019	09/2019

<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
School Choice Enhancement	\$100,000	<b>COMMENTS:</b>

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.