



Silver Lakes Middle School

7600 TAM O'SHANTER BOULEVARD, NORTH LAUDERDALE 33068

Location Num	2971
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,931,000
Total Facilities Budget	\$2,250,000


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 50% Construction Documents are in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting has been held. Voting authorized 09/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **50% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q1 2020	Q4 2020 Q1 2021
New Planned	Q1 2018	Q2 2018	Q2 2019	Q4 2020	Q3 2021	Q3 2022 Q4 2022
Actual/Forecast	9/28/2017	6/27/2018	6/7/2020	Q2 2021		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,021,000
Fire Sprinklers	\$999,000
Media Center improvements	\$130,000

FLAG: S - Delay Possible

COMMENTS:
Reason: Delays occurred due to additional review of the delivery method and Board approval to perform the project using CMAR services. Remedy: Authorization to Proceed has been executed and the design has begun.

Silver Lakes Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **75% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.