



Westglades Middle School

11 000 HOLMBERG ROAD, PARKLAND 33076

Location Num	3871
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,711,200
Total Facilities Budget	\$2,937,000


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid advertisement is scheduled for November 2020.

School Choice Enhancements: COMPLETED 09/2019 - Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held during SAC meeting 11/9/2018. Voting completed 3/19/2019. (7) Classroom Projectors delivered 05/2019. Student Laptops, Carts, Administrative Laptops, Teacher Laptops - (3) Lenovo Yoga L380 - (9) Lenovo L480 - (325) Student Laptops Lenovo 300E - (6) Carts - Cart wiring for (6) new carts and (1) existing, (7) delivered 09/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q4 2018	Q3 2019	Q1 2020	Q3 2020 Q4 2020
New Planned	Q1 2018	Q2 2018	Q4 2018	Q1 2020	Q3 2020	Q1 2022 Q1 2022
Actual/Forecast	11/13/2017	12/19/2017	7/10/2018	1/30/2020	Q2 2021	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

BUDGET:

\$2,837,000

FLAG: S - Delay Possible

COMMENTS:

Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 5 and will be advertised after the funding Year 1 thru 3 projects that are prepared for advertisement.

Westglades Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q1 2019	Q4 2019
Actual	11/2018	03/2019	09/2019

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:
COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.