



Westwood Heights Elementary School

2861 SW 9 STREET, FORT LAUDERDALE 33312

Location Num	0631
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$4,521,269
Total Facilities Budget	\$4,337,269

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Pending final signatures to issue the Certificate of Occupancy.

School Choice Enhancements: COMPLETED 04/2019 - Voting completed 6/9/16. Book room upgrade, projectors, science lab technology and media center projector delivered and installed 10/2016. Science lab and cafeteria upgrades delivered 09/2016. Office furniture delivered 08/2017. Marquee completed 10/2018. Document Cameras delivered 04/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **99% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q2 2017	Q4 2017	Q3 2018	Q2 2019
New Planned	Q4 2016	Q4 2016	Q2 2017	Q1 2019	Q2 2019	Q2 2020
Actual/Forecast	12/15/2016	12/15/2016	6/2/2017	12/18/2018	5/9/2019	11/2/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 4/9/19 (JJ-3)	\$2,517,269
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$982,000
HVAC Improvements	\$628,000
Media Center improvements	\$110,000

FLAG:
COMMENTS:

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2016	Q1 2018
Actual	11/2015	06/2016	04/2019

SCOPE:	BUDGET:
School Choice Enhancement	\$100,000

FLAG:
COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.