



Wingate Oaks Center

1211 NW 33RD TERRACE, LAUDERHILL 33311

Location Num	0991
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,883,000
Total Facilities Budget	\$2,658,000


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
 - All dates are based on calendar year. SMART funded projects are included. Only
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Project is being re-bid due to missing construction documents in the bid package. New Letter of Recommendation to Permit has been received.

School Choice Enhancements: Revoting completed January 2017. Mats, and facilities equipment Additional facilities equipment delivered 09/2017. (6) ThinkPad's, (2) TVs and(30) iPads delivered 08/2018. Promethean boards and (35) Two-way Radios delivered 09/2018. (35) Two-way radios delivered 10/2018. (2) Sony HDTVs delivered and installed 10/2018. Installation of (5) Promethean ActivPanels completed 12/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	Phase: 5% Complete		4: Hire Contractor	5: Construction	6: Closeout		
Planned	Q1 2016	Q2 2016	Q4 2016	Q3 2017	Q1 2018	Q1 2019	Q1 2019
New Planned	Q1 2016	Q2 2016	Q4 2016	Q1 2019	Q3 2019	Q3 2020	Q3 2020
Actual/Forecast	2/24/2016	5/3/2016	10/21/2016	7/3/2019	Q1 2021		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$902,000
Fire Alarm	\$420,000
Media Center improvements	\$116,000
Replacement of HVAC equipment in buildings 1,2,4,5.	\$893,558

FLAG: S - Project Delayed

COMMENTS:

Reason: Delay in Design has occurred due to an above average amount of Construction Document submittals to the Building Department. Additional delays have occurred during bid and award due to the required roofing reality check. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Remedy: The Letter of Recommendation has expired with a new Letter of Recommendation having been received.

Wingate Oaks Center

SMART Facilities Update by Project Cont.

Chiller Replacement

 Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	N/A

SCOPE: HVAC Improvements - Chiller Replacement	BUDGET: \$226,442	FLAG: COMMENTS:
--	-----------------------------	----------------------------------

School Choice Enhancements*

 Phase: **66% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q1 2017	TBD
Actual	11/2015	01/2017	TBD

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: COMMENTS: Principal elected to hold projects until other GOB projects are complete. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.
--	-----------------------------	--

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.