

SCHOOL SPOTLIGHT

QUARTER ENDING DECEMBER 31, 2020



Atlantic Technical, Arthur Ashe, Jr Campus

1701 NW 23 AVENUE, FORT LAUDERDALE 33311

Location Num	4702
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$3,326,449
Total Facilities Budget	\$3,178,449

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Building 1 and 2 roofing is complete. Final inspection found an issue with lightning protection. UL master certification required to pass final inspections prior to Certificate of Occupancy.

School Choice Enhancements: COMPLETED 12/2016- Voting completed prior to October 2015 - Renovation/furniture for the Media Center. Installation completed 12/2016.

SMART Facilities Update By Project



PLANNING

Develop & Validate Project Scope

Fire Alarm



HIRE DESIGN TEAM

Advertise and Hire Design Team



DESIGN

Prepare Plan Drawings to release to contractor/vendor

\$42,000



HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations



CONSTRUCTION

Contractor
Implements
Renovations

Phase: 99%Complete



Final Inspection for Quality Assurance

Primary Renovation

2020 RESET SCHEDULE: (Calendar Year)	04.001/		2: Hire A/E		3: Design		4: Hire Contractor		5: Construction	6: Closeout	
			2017	Q2	2017	Q3	3 2018 Q		2019	Q2 2021	Q3 2021
SCOPE:				BUI	OGET:	FLAG:					
Additional Funding	g - Board Approved 0°	1/15/19 (J.	J-2)	\$1,83	6,449	COM	MENTS:				
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$1,20	0,000								

School Choice Enhancements*

Phase:100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	lement	PH:3 Complete	
Planned	Q1 2015	N/A	Q3	2016	Q3 2016
Actual	11/2015	N/A	12/:	2016	12/2016
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





