

SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



Country Hills Elementary School

10550 WESTVIEW DRIVE, CORAL SPRINGS 33076

Location Num	3111
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,148,310
Total Facilities Budget	\$4,513,000

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Voting authorized 5/28/2019. Voting completed 6/10/2019 - P-number requested. (15) Motorola twoway radios delivered 11/2019. (10) Radio Batteries, Tables for the additional Kidergarten section delivered 01/2020. Aiphone at main entrance completed 08/2020.

SMART Facilities Update By Project



Primary Renovation

	Phase: 5% Complete							
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Co	ntractor	5: Construction	6: Closeout	
SCHEDULE:	Q3 2017 Q3	2017 Q2	2018	Q4 2020	Q2	2022 Q4	4 2024	Q1 2025
SCOPE:		BUD	GET:	FLAG:				
Bldg Envelope Impr	. (Roof, Window, Ext Wall, etc.) \$1,690	6,000	COMMENTS:				
Fire Sprinklers		\$120	0,000					
HVAC Improvemen	ts	\$2,59	7,000					

Scbol Chaie Enhancements*

SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete
Planned	Q4 2018	Q2 2019	TB	t d tbd
Actual	11/2018	06/2019		
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement \$10		\$100,000	COMMENTS:	
			Planned dates shown as TB been ordered and funds a	D will be provided after all items have llocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

