



Cross Creek School

1010 NW 31ST AVENUE, POMPANO BEACH 33069

Location Num	3222
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$1,500,000
Total Facilities Budget	\$1,360,000

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Kick-off meeting scheduled for 4/3/2019; ballot development in progress.

SMART Facilities Update By Project



Primary Renovation

	Phase: 5% Complete								
2020 RESET	1: Planning	2: Hire A/E	3: Design	n 4: Hire Con	ntractor 5: Constru	ction 6: Close	out		
SCHEDULE:	Q3 2017	Q4 2017	Q2 2018	Q1 2020	Q3 2021	Q2 2023	Q3 202		
SCOPE:			BUDGET:	FLAG:					
Bldg Envelope Impr	. (Roof, Window, Ext	Wall, etc.)	\$405,000	COMMENTS:					
Fire Alarm			\$420,000						
HVAC Improvement	ts		\$435,000						

	Phase: 25% Complete				
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q4 2018	TBD		TBD	TB
Actual	11/2018				
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.		

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget s=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

