



Crystal Lake Middle School

3551 NE 3 AVENUE, POMPANO BEACH 33064

| Location Num | 1871 |
|-------------------------|-------------|
| | |
| Board District | / |
| Board Member | Nora Rupert |
| ADEFP Budget* | \$2,760,525 |
| Total Facilities Budget | \$2,335,525 |

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: Ballot approved for voting. Voting authorized 5/3/2019. Voting completed 02/2020. (80) Cafeteria Tables delivered 09/2020. Broadcasting equipment delivered and assembled 09/2020. Front Office Furniture delivered 10/2020. Marquee permitting in progress.

SMART Facilities Update By Project



Primary Renovation

| Phase: 5% Complete | | | | | | | | | | |
|---|-------------------------|-------------|-----------|--------------------|--------|-----------------|------|-------------|------|--------|
| 2020 RESET | 1: Planning 2: Hire A/E | | 3: Design | 4: Hire Contractor | | 5: Construction | | 6: Closeout | | |
| SCHEDULE: | Q4 2017 Q4 | 1 2017 Q | 3 2018 | Q4 | 2020 | Q1 | 2023 | Q2 | 2025 | Q2 202 |
| SCOPE: | | в | JDGET: | FLAG: | | | | | | |
| Art Room Renovation and Equipment | | ç | 85,000 | COM | MENTS: | | | | | |
| Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)\$812,000Conversion of Existing Space to Music and/or Art Lab(s)\$284,000 | | , | | | | | | | | |
| HVAC Improvement | nts | \$2 | 244,000 | | | | | | | |
| Install Fire Alarm | | \$4 | 172,525 | | | | | | | |
| Media Center impr | rovements | \$3 | 338,000 | | | | | | | |







Crystal Lake Middle School

SMART Facilities Update by Project Cont.

| SCHEDULE: | PH:1 Planning/Design | PH:2 Imp | lement | PH:3 Complete | | |
|---------------------------|----------------------|-----------|-----------|---|--------------------|--|
| Planned | Q4 2018 | Q1 2020 | | TBD | TBC | |
| Actual | 11/2018 | 02/2020 | | | | |
| SCOPE: | | BUDGET: | FLAG: | | | |
| School Choice Enhancement | | \$100,000 | COMMENTS: | | | |
| | | | | nown as TBD will be provided af nd funds allocated | ter all items have | |

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



