



James S. Hunt Elementary School

7800 NW 35 COURT, CORAL SPRINGS 33065

Location Num	1971
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,267,000
Total Facilities Budget	\$4,933,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 07/2020 - Voting authorized 4/29/2019. Voting completed 5/18/2019. (11) Document Cameras, (8) Two-way radios with earpieces delivered 06/2019. (35) Projectors delivered 07/2019. (30) Power Adaptors, (90) Student Laptops; (25) Staff and (2) Admin Laptops, (3) Laptop Carts, and Laptop Cart Wiring, (30) Laptop carrying case delivered 10/2019. (7) Printers delivered 07/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **97% Complete**



SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$547,000
Fire Alarm	\$293,000
Fire Sprinklers	\$739,000
HVAC Improvements	\$2,722,000
Media Center improvements	\$333,000

FLAG:

COMMENTS:

Chiller Replacement

Phase: **95% Complete**



SCOPE:	BUDGET:
HVAC Improvements - Chiller Replacement	\$199,000

FLAG:

COMMENTS:

James S. Hunt Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **97%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	Q3 2020	Q3 2020
Actual	11/2018	05/2019	07/2020	07/2020
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS: Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.