



## Marjory Stoneman Douglas High School

5901 PINE ISLAND ROAD, PARKLAND 33076

Location Num	3011
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$38,200,519
Total Facilities Budget	\$10,328,805

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting has been held. Ballot development is in progress.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **98% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>
Art Room Renovation and Equipment	\$110,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,773,000
HVAC Improvements	\$5,604,000
Install Fire Alarm	\$907,805
Music Room Renovation	\$713,000

**FLAG:**

**COMMENTS:**

#### Weight Room

Phase: **100% Complete**



<b>SCOPE:</b>	<b>BUDGET:</b>
Weight Room Renovation	\$121,000

**FLAG:**

**COMMENTS:**

# Marjory Stoneman Douglas High School


## SMART Facilities Update by Project Cont.

### New Addition to Replace Building 12 - Not SMART Funded



<b>SCOPE:</b> New Addition to Replace Building 12	<b>BUDGET:</b> \$18,000,000	<b>FLAG:</b> <b>COMMENTS:</b>
--	--------------------------------	----------------------------------

### School Choice Enhancements\*



<b>SCOPE:</b> School Choice Enhancement	<b>BUDGET:</b> \$100,000	<b>FLAG:</b> <b>COMMENTS:</b> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.
--	-----------------------------	--

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.