



Olsen Middle School

330 SE 11 TERRACE, DANIA 33004

Location Num	0471
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$11,578,315
Total Facilities Budget	\$11,154,315

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Submittals are being prepared.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 2/23/2018. (38) Laptops, (6) Computer Carts (16) Printers (200) student desks delivered 11/2018. (144) Chairs received 04/2019.

SMART Facilities Update By Project



Primary Renovation



SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 8/19/20 (JJ-7)	\$3,981,315	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$3,129,000	
Electrical Improvements	\$268,000	
Fire Sprinklers	\$19,000	
HVAC Improvements	\$3,248,000	
Media Center improvements	\$203,000	
Safety / Security Upgrade	\$206,000	

Olsen Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **99%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2016	Q1 2018	Q1 2020	Q1 2020
Actual	12/2016	02/2018	03/2020	03/2020

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:
COMMENTS:

All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.