

SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



Palm Cove Elementary School

11601 WASHINGTON STREET, PEMBROKE PINES 33025

| Location Num | 3311 |
|-------------------------|---------------|
| Board District | 2 |
| Board Member | Patricia Good |
| ADEFP Budget* | \$3,968,659 |
| Total Facilities Budget | \$3,630,659 |

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: Voting authorized 04/04/2019. Voting completed 05/06/2019. Aiphone (including strike) at the Single Point of Entry installation scheduled for the week of 10/14/2019. Projector delivered 12/2019. Murals completed 09/2019. Cafeteria sound system completed 01/2020.

SMART Facilities Update By Project



Primary Renovation

| | | | | | | | Pho | ise: 100% Co | mplete |
|--|------------------------------|-------------|-----------|-------|-------------|------------|--------------|---------------------|---------|
| 2020 RESET | 1: Planning | 2: Hire A/E | 3: Desigr | 1 | 4: Hire Con | tractor 5: | Construction | 6: Closeout | |
| SCHEDULE: | Q4 2016 Q4 | 2016 C | 2017 | Q2 | 2018 | Q3 20 | 18 Q | 4 2019 | Q4 2019 |
| SCOPE: | | В | UDGET: | FLAG: | | | | | |
| Additional Funding | - Board Approved 09/05/18 (J | J-1) \$1, | 318,659 | COM | MENTS: | | | | |
| Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) | | c.) \$1, | 572,000 | | | | | | |
| HVAC Improvements | | \$ | 640,000 | | | | | | |

School Choice Enhancements*

| | Phase: 51% Complete | | | | | | | |
|---------------------------|----------------------|-----------|-----------|--|---------------|--|--|--|
| SCHEDULE: | PH:1 Planning/Design | PH:2 Imp | olement | PH:3 Complete | PH:3 Complete | | | |
| Planned | Q4 2016 | Q2 2019 | | TBD | TBD | | | |
| Actual | 12/2016 | 05/2019 | | | | | | |
| SCOPE: | | BUDGET: | FLAG: | | | | | |
| School Choice Enhancement | | \$100,000 | COMMENTS: | | | | | |
| | | | | Planned dates shown as TBD will be provided after all items to been ordered and funds allocated. | | | | |

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget s=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

