



## Park Springs Elementary School

5800 NW 66 TERRACE, CORAL SPRINGS 33067

Location Num	3171
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,601,000
Total Facilities Budget	\$5,121,000

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

#### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 07/2020 - Voting completed 4/19/2019 - Playground upgrades for K-2 are on order. Floor scrubber delivered 06/2019. Mural complete 7/2019. (100) laptop computers delivered 08/2019. Playground upgrades preconstruction meeting held 11/20/2019; K-2 playground completed 01/2020. Desks, file cabinets delivered 04/2020. Office furniture delivered 07/2020.

### **SMART** Facilities Update By Project



**Primary Renovation** 

			Phas	se: <b>95%</b> Complete			
2020 RESET	1: Planning	2: Hire A/E	3: Design	4: Hire Cor	ntractor 5: Constru	ction 6: Close	eout
SCHEDULE:	Q3 2017	Q3 2017	Q2 2018	Q2 2021	Q4 2022	Q3 2025	Q4 202
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Imp	r. (Roof, Window, Ext W	all, etc.)	\$1,242,000	COMMENTS:			
Conversion of Exis	ting Space to Music and	/or Art Lab(s)	\$169,000				
Fire Sprinklers and	Fire Alarm		\$1,034,000				
HVAC Improvement	nts		\$2,440,000				
Music Room Reno	vation		\$136,000				



FLAG KEY: S=Schedule B= Budget S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process. B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





# **Park Springs Elementary School**

#### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

Phase: 99%Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete	
Planned	Q4 2018	Q2 2019	Q3 2	2020 Q3 2020	
Actual	11/2018	04/2019	07/2	2020 07/2020	
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			All items approved by the voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.		

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



