

SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



Pembroke Lakes Elementary School

11251 TAFT STREET, PEMBROKE PINES 33026

Location Num	2661
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$2,929,000
Total Facilities Budget	\$2,654,000

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 05/2020 - Voting authorized 1/28/18. Voting completed 2/16/18. Classroom furniture delivered 09/2018. Cafeteria sound system installed 12/2018. Replaced keys (6) cylinder to teacher entrance key completed 05/2019. Marquee permit issued 5/10/2019; construction completed 05/2020.

SMART Facilities Update By Project



Discusses 1 FOT Company laste

Primary Renovation

	Phase: 15%Complete							
2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	Hire Co	ntractor 5: Construe	ction 6: Close	out	
	Q3 2016	Q4 2016	Q2 2017	Q2 2019	Q1 2021	Q2 2023	Q3 2023	
SCOPE:			BUDGET:	FLAG:				
Bldg Envelope Imp	pr. (Roof, Window, E	Ext Wall, etc.)	\$1,020,000	COMMENTS:				
Fire Alarm			\$294,000					
HVAC Improveme	ents		\$963,000					
Media Center impr	rovements		\$277,000					

School Choice Enhancements*

ΑΞϹΟΛ

ATKINS


Phase: 95% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete	
Planned	Q4 2016	Q1 2018	Q4	2018	Q4 2018
Actual	12/2016	02/2018	05/2	2020	05/2020
SCOPE:		BUDGET:	FLAG:		
School Choice Enhancement		\$100,000	COMMENTS:		
			All items approved by votin installed. School is determine	01	

from the contingency portion of the SCEP funding.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





FLAG KEY: S=Schedule B= Budget