SCHOOL SPOTLIGHT

QUARTER ENDING **DECEMBER 31, 2020**



Pine Ridge Education Center

1251 SW 42ND AVENUE, FORT LAUDERDALE 33317

Location Num	0653
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$243,000
Total Facilities Budget	\$174,000

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 19. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Test and Balance services are complete.

School Choice Enhancements: COMPLETED 08/2017: Voting completed on 11/4/16. (22) ojectors delive a and installed 01/2017. Two-way radios, student desks, teacher planning room upgrade, laptops for the computer lab return delivered 02/2017. TV Studio equipment delivered 08/2017.

SMART Facilities Update By Project

•
PLANNING
Develop & Validate Project Scope
Duine ann a Democratica



Advertise and Hire

Design Team

Prepare Propagation of the Contractor of the Con

3

Bid an ontro to in vement Renovations

Contractor Implements Renovations

CONSTRUCTION



CONSTRUCTION CLOSEOUT
Final Inspection for

Implements Quality Assurance Renovations

Primary Renovation

				Phase: 10%Complete				
2020 RESET	1: Planning	2: Hire	Desi	4: Hire Con	tractor 5: Construc	ction 6: Close	out	
SCHEDULE:	Q2 2017	N/A	N/A	Q3 2018	Q1 2019	Q2 2019	Q3 2019	
SCOPE:			BUDGET:	FLAG:				
HVAC Improvement	nts		\$74,000	COMMENTS:				

School Choice Enhantments*

Phase:100% Complete

SCHEDULE:	PH:1 Planning	PH:2 Imp	plement	PH:3 Complete	
Planned	Q1 2015	Q4 2016	Q42	2017	Q4 2017
Actual	11/2015	11/2016	08/2	2017	08/2017
SCOPE:		BUDGET:	FLAG:		
School Choice E	nhancement	\$100,000	COMMENTS:		

^{*}SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





