



Piper High School

8000 NW 44 STREET, SUNRISE 33351

Location Num	1901
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$21,555,400
Total Facilities Budget	\$20,172,400

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals and shop drawings are being prepared. Science lab improvements are in progress. Temp roofing is complete.

School Choice Enhancements: COMPLETED 6/12/2018 - Voting completed 5/5/16. Picnic tables delivered 12/2016. Equipment for the main auditorium sound system, the mini auditorium and the gym sound systems delivered 08/2017. Main Auditorium sound system installed 12/2017. Installation for Mini Auditorium sound system and Gym sound system delivered 01/2018. Microphones delivered 03/2018. Desktops delivered 06/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **25% Complete**



SCOPE:	BUDGET:
Additional Funding - Board Approved 2/4/20 (JJ-2)	\$5,570,400
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$4,236,000
Electrical Improvements	\$266,000
Fire Sprinklers	\$494,000
HVAC Improvements	\$6,161,000
Media Center improvements	\$693,000
Safety / Security Upgrade	\$212,000
STEM Lab improvements	\$2,319,000

FLAG:
COMMENTS:

Weight Room

Phase: **100% Complete**



SCOPE:	BUDGET:
Weight Room Renovation	\$121,000

FLAG:
COMMENTS:

Piper High School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q1 2015	Q2 2017	Q2 2018	Q2 2018
Actual	11/2015	05/2017	06/2018	06/2018
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.