

#### SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



### **Ramblewood Middle School**

8505 W ATLANTIC BOULEVARD, CORAL SPRINGS 33071

Phase: 18% Complete

Location Num	2711
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$7,499,241
Total Facilities Budget	\$6,978,241

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

# **PRIMARY PROJECTS** CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Media Center improvements are complete. Restroom demolition in progress. Roofing renovations are in progress.

School Choice Enhancements: COMPLETED 07/2018 - Voting completed on 3/2/17. Printers delivered 05/2017. TVs for the cafeteria delivered 06/2017. Projector for the cafeteria sound system delivered 07/2017. Cafeteria sound system installed 08/2017. LCD projectors and 3D Printer delivered 10/2017. Projectors were ceiling mounted 12/2017. Marquee permit issued 2/12/2018; installation begun 06/29/2018; marquee complete 07/2018.

## **SMART** Facilities Update By Project



#### **Primary Renovation**

			Fildse. 10% Complete									
2020 RESET	1: Planning Q4 2016 Q4 20		2: Hire A/E		3: Design	: Design		tractor	5: Construction		6: Closeout	
SCHEDULE:			2016 Q2		2017	Q2	2 2019 Q2		2020	Q2	2022	Q3 2022
SCOPE:		BUDGET: FLAG:										
Additional Funding - Board Approved 2/19/20 (JJ-3)			\$2,334,241		COMMENTS:							
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)			\$2,15	7,000								
Electrical Improvements			\$45	2,000								
Fire Sprinklers				\$1,20	7,000							
HVAC Improvemen	nts			\$22	2,000							
Media Center impre	ovements			\$45	6,000							
Safety / Security U	pgrade			\$5	0,000							







# **Ramblewood Middle School**

#### **SMART** Facilities Update by Project Cont.

School Choice Enhancements\*

				Phase:100% Complete		
SCHEDULE:	PH:1 Planning/Design	PH:2 Imp	olement	PH:3 Complete		
Planned	Q4 2016	Q2 2017	Q2.2	2018	Q2 2018	
Actual	12/2016	03/2017	07/2	2018	07/2018	
SCOPE:		BUDGET:	FLAG:			
School Choice Er	hancement	\$100,000	COMMENTS:			

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



