



Seagull Alternative High School

425 SW 28TH STREET, FORT LAUDERDALE 33315

Location Num	0601
Board District	3
Board Member	Sarah Leonardi
ADEFP Budget*	\$2,731,082
Total Facilities Budget	\$2,555,082

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Media Center and restroom work has been completed. Fire Alarm installation and HVAC unit replacement is in progress. Roofing scope of work has begun.

School Choice Enhancements: COMPLETED 02/2020 - Voting completed prior to October 2015. Budget re-evaluated and approved on 10/14/16. Printers delivered 07/2016; laptops delivered 08/2016; two-way radios delivered 03/2017. (350) Chairs delivered 02/2019. Playground upgrades permitted 03/2019; pre-construction meeting held 4/24/2019. Construction completed 7/2019. (16) Lenovo 300e laptops delivered 02/2020.

SMART Facilities Update By Project



Primary Renovation



SCOPE:

SCOPE:	BUDGET:
Additional Funding - Board Approved 02/20/19 (JJ-4)	\$1,131,082
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$330,000
Fire Alarm	\$252,000
Fire Sprinklers	\$392,000
HVAC Improvements	\$171,000
Media Center improvements	\$179,000

FLAG:

COMMENTS:

Seagull Alternative High School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	N/A	Q1 2020
Actual	11/2015	N/A	02/2020
SCOPE:	BUDGET:		FLAG:
School Choice Enhancement	\$100,000		COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.