



Seminole Middle School

6200 SW 16 STREET, PLANTATION 33317

Location Num	1891
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,345,000
Total Facilities Budget	\$4,789,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: COMPLETED 10/2018 - Voting authorized 5/9/18 - Voting Completed 06/2018 - Pressure Cleaner (Facilities), Projectors, iPad, Printers, storage Racks, Action Camera, Think Vision Monitor delivered 07/2018. Security enhancement for the Single Point of Entry (electric strikes), Two-way radios, laptops, office furniture (partial), External hard drives delivered 09/2018. Label Printer delivered 10/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **95% Complete**



SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,527,000
Fire Alarm	\$461,000
Fire Sprinklers	\$1,101,000
HVAC Improvements	\$1,023,000
Media Center improvements	\$507,000

FLAG:

COMMENTS:

Track

Phase: **100% Complete**



SCOPE:	BUDGET:
Track Resurfacing	\$70,000

FLAG:

COMMENTS:

Seminole Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2017	Q2 2018	Q2 2019	Q2 2019
Actual	11/2017	06/2018	10/2018	10/2018

SCOPE:	BUDGET:	FLAG:	COMMENTS:
School Choice Enhancement	\$100,000		

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.