



South Plantation High School

1300 PALADIN WAY, PLANTATION 33317

Location Num	2351
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,960,000
Total Facilities Budget	\$4,618,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process.

School Choice Enhancements: Kick-off meeting held during SAC on 1/8/2019. Voting completed 09/2020. Restroom repairs work order initiated for PPO. Coordinating proposals.

SMART Facilities Update By Project



Primary Renovation

Phase: **95% Complete**



SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$516,000
Electrical Improvements	\$510,000
Fire Sprinklers	\$790,000
Media Center improvements	\$830,000
STEM Lab improvements	\$787,000

FLAG:

COMMENTS:

Weight Room

Phase: **100% Complete**



SCOPE:	BUDGET:
Weight Room Renovation	\$121,000

FLAG:

COMMENTS:

South Plantation High School

SMART Facilities Update by Project Cont.

HVAC Improvements

 Phase: **5% Complete**

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Q1 2020	Q1 2020	Q2 2020	Q2 2021	Q3 2021	Q1 2022	Q2 2022

SCOPE: HVAC Improvements	BUDGET: \$964,000	FLAG: <input type="text"/>
COMMENTS: <input type="text"/>		

School Choice Enhancements*

 Phase: **10% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q3 2020	TBD
Actual	11/2018	09/2020	TBD

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: <input type="text"/>
COMMENTS: Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.		

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.