

SCHOOL SPOTLIGHT QUARTER ENDING DECEMBER 31, 2020



Stephen Foster Elementary School

3471 SW 22 STREET, FORT LAUDERDALE 33312

| Location Num | 0921 |
|-------------------------|----------------|
| Board District | 3 |
| Board Member | Sarah Leonardi |
| ADEFP Budget* | \$2,620,000 |
| Total Facilities Budget | \$2,439,000 |

*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report. - All dates are based on calendar year. SMART funded projects are included.

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.

School Choice Enhancements: COMPLETED 08/2020 - Ballot in compliance with District guidelines - Voting authorized 5/13/2019. Voting completed 6/6/2019. COMPLETED 08/2020 - Window wraps, (20) Cafeteria Tables, (20) 10 stool tables are on order. (7) Promethean Boards delivered 08/2019. (40) tables, and walk lines painting delivered 09/2019. Window wraps, (20) cafeteria tables, (20) stool tables, (14) Lenovo 300e, cafeteria painting delivered 10/2019. Carpet replacement in FISH 169, Window Wraps, (15) Conference Chairs on order. Painting of teacher's lounge, 2 bathrooms and 4 doors completed 01/2020. Cafeteria Window Wraps completed 02/2020. Carpet replacement in FISH 169, (15) Conference chairs delivered 12/2019. Stage curtains delivered 04/2020. Aiphone in FISH 101, Submaster in FISH 101A and an electric strike in FISH 101 to be operated by an Aiphone and the Submaster permitted 03/2020, installation completed 08/2020. Carpet replacement in FISH 169 completed 08/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: 15% Complete

| 2020 RESET | 1: Planning | 2: Hire A/E | 3: Design | Hire Co | ontractor 5: Construe | ction 6: Close | out |
|------------------------------|-------------|-------------|-----------|---------|-----------------------|----------------|---------|
| SCHEDULE: (Calendar Year) | Q2 2017 | Q3 2017 | Q1 2018 | Q3 2019 | Q2 2021 | Q3 2023 | Q4 2023 |

| SCOPE: | BUDGET: | FLAG: |
|--|-------------|-----------|
| Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.) | \$829,000 | COMMENTS: |
| Fire Alarm | \$294,000 | |
| HVAC Improvements | \$1,125,000 | |
| Media Center improvements | \$91,000 | |



FLAG KEY: \$=\$chedule B= Budget
S=schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
B=Budget: reflects a board approved increase in funding based on bid and/or change order results.





Stephen Foster Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: 98% Complete **SCHEDULE:** PH:1 Planning/Design PH:2 Implement PH:3 Complete Planned Q4 2018 Q2 2019 Q3 2020 Q3 2020 Actual 11/2018 06/2019 08/2020 08/2020 SCOPE: **BUDGET:** FLAG: **COMMENTS:** School Choice Enhancement \$100,000

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



FLAG KEY: S=Schedule B= Budget
s=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.
B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

