



## Village Elementary School

2100 NW 70 AVENUE, SUNRISE 33313

Location Num	1621
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$1,375,000
Total Facilities Budget	\$1,103,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

## PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress.


School Choice Enhancements: COMPLETED 03/2020 - Voting completed 4/25/18 - Classroom rugs delivered 06/2018. Poster Maker delivered 07/2018. Printers, Classroom signage and desktops delivered and installed 08/2018. (216) Student Chairs, (100) Student Desks and (4) Classroom Tables delivered 09/2018. Additional indoor furniture delivered 10/2018. Vinyl blinds for classrooms delivered and installed 10/2018. TV studio equipment delivered and installed 12/2018. Indoor Furniture delivered 03/2019. Outdoor floor mats and (500) headphones delivered 06/2019. (3) iPads with cases delivered 09/2019. (1) Conference table, (1) Lenovo ThinkPad, (2) Lenovo Desktops delivered 10/2019. Washer and Dryer delivered 02/2020. (3) Cube Truck without lid, (4) Upright Vacuum, (1) Poly Truck delivered 10/2020.

## SMART Facilities Update By Project



### Primary Renovation

Phase: **25% Complete**



#### SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$81,000
Fire Alarm	\$293,000
Fire Sprinklers	\$304,000
HVAC Improvements	\$150,000
Media Center improvements	\$175,000

#### FLAG:

<b>COMMENTS:</b>
------------------

## Village Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

 Phase: **97% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q1 2015	Q2 2018	Q1 2020	Q1 2020
Actual	11/2015	04/2018	03/2020	03/2020

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**
**COMMENTS:**

All items approved by voting process have been delivered and installed. Additional items are on order with the remaining funding from the contingency portion of the SCEP funding.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.