



West Broward High School

500 NW 209 AVENUE, PEMBROKE PINES 33029

Location Num	3971
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$2,025,000
Total Facilities Budget	\$959,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**


Primary Renovation: Test and Balance is complete. Pending proposal from CSMP contractor to make necessary repairs for final completion.

School Choice Enhancements: COMPLETED 09/2018. Voting completed 2/10/16. Athletic equipment, CDs/DVDs, projectors and picnic benches delivered and installed 09/2016. Black Magic Studio system delivered 01/2017. Auditorium sound system delivered and installed 10/2017. Floor mats and partial wall wraps delivered 05/2018. Wall wraps delivered 6/2018.

SMART Facilities Update By Project




Primary Renovation



SCOPE: HVAC Improvements	BUDGET: \$438,000	FLAG: COMMENTS:
------------------------------------	-----------------------------	----------------------------------

Track



SCOPE: Track Resurfacing	BUDGET: \$300,000	FLAG: COMMENTS:
------------------------------------	-----------------------------	----------------------------------

West Broward High School

SMART Facilities Update by Project Cont.

Weight Room

 Phase: **100%** Complete

2020 RESET SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Q3 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018	Q3 2018

SCOPE: Weight Room Renovation	BUDGET: \$121,000	FLAG: <input type="text"/>	COMMENTS: <input type="text"/>
---	-----------------------------	--------------------------------------	--

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q4 2016	Q2 2018
Actual	11/2015	12/2016	09/2018

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: <input type="text"/>	COMMENTS: <input type="text"/>
--	-----------------------------	--------------------------------------	--

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.