



William E. Dandy Middle School

2400 NW 26 STREET, FORT LAUDERDALE 33311

Location Num	1071
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$7,635,550
Total Facilities Budget	\$7,318,550

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included.


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Shop drawings and submittals are being revised.

School Choice Enhancements: COMPLETED 12/2019 - Voting authorized 3/1/2018 - Voting completed 3/16/18 - Cafeteria sound system and projector delivered 05/2018. Murals completed 07/2018. Exterior painting, Cafeteria Tables and Media Center furniture completed 08/2018. Painting of the walkways completed 01/2019. Aiphone for the Single Point of Entry completed 12/2019.

SMART Facilities Update By Project



Primary Renovation



SCOPE:

Additional Funding - Board Approved 11/06/19 (JJ-3)	\$4,023,550
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,042,000
Fire Alarm	\$462,000
Fire Sprinklers	\$16,000
HVAC Improvements	\$533,000
Improvements to or Replacement of building 18	\$59,000
Safety / Security Upgrade	\$83,000

BUDGET:

FLAG:

COMMENTS:

William E. Dandy Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q4 2016	Q1 2018	Q4 2018	Q4 2018
Actual	12/2016	03/2018	12/2019	12/2019
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.