# **APOLLO MIDDLE SCHOOL**



Address	6800 ARTHUR STREET, HOLLYWOOD 33024
Location Number	1791
Board District	1
Board Member	Ann Murray
ADEFP Budget	\$7,433,000
Total Facilities Budget	\$7,085,000

## PRIMARY RENOVATIONS

### **CURRENT PHASE**

# HIRE CONTRACTOR

#### **PROJECT UPDATE**

The school is in the process of hiring a contractor to complete its renovations.

### **PROJECT SCOPE**

Building Envelope Improvements	\$1,633,000
Media Center Improvements	\$555,000
Fire Sprinklers	\$50,000
HVAC Improvements	\$4,570,000
Safety / Security Upgrade	\$107,000

### **2020 RESET SCHEDULE**

(CALENDAR YEAR)

### PROJECT PLANNING

Q3 2017 - Q4 2017

HIRE DESIGNER

Q3 2017 - Q2 2018

**PROJECT DESIGN** 

Q2 2018 - Q1 2021

HIRE CONTRACTOR

Q3 2021 - Q2 2022

**ACTIVE CONSTRUCTION** 

Q2 2022 - Q2 2025

### CONSTRUCTION CLOSEOUT

Q2 2025 - Q3 2025

ORIGINAL SCHEDULE Q4 2020

**2018 SCHEDULE** Q2 2022

# **SCHOOL CHOICE ENHANCEMENT (SCEP)**

# CURRENT PHASE

**IMPLEMENTATION** 

### **DELIVERED**

**ID Maker Machine** 

Cork Strips

Printer

Aiphone And Strike

Chairs

Logo Rugs

Signage

Wayfinding

# BUDGET

\$100,000

INI DDOCDEC

IN PROGRESS

Digital Marquee

#### **SCHEDULE**

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q4 2018 (Actual: 11/2018)

IMPLEMENTATION

Q2 2019 (Actual: 05/2019)

COMPLETE

TBD

## **ATHLETICS**



**SCOPE** 

**COMPLETE** 

Track

### **MUSIC**



SCOPE

COMPLETE

146 Instruments Delivered

## **TECHNOLOGY**



**SCOPE** 

COMPLETE

168 Items Delivered

FLAG:

**COMMENTS:** 





S=Schedule: reflects an inability to meet the planned milestone date for progressing to the next phase in the process.

B=Budget: reflects a board approved increase in funding based on bid and/or change order results.

\*2020 schedule milestone dates reflect current trends and market conditions.

