

# BLANCHE ELY HIGH SCHOOL



Address	1201 NW 6 AVENUE, POMPANO BEACH 33060
Location Number	0361
Board District	7
Board Member	Nora Rupert
ADEFP Budget	\$23,335,150
Total Facilities Budget	\$21,665,436

## PRIMARY RENOVATIONS

### CURRENT PHASE

**ACTIVE CONSTRUCTION**

### PROJECT UPDATE

Roofing repairs, STEM lab renovations, HVAC improvements, and an ADA stage lift installation are currently underway.

### PROJECT SCOPE

Additional Funding - Board Approved 04/17/18 (Item 1)	\$7,310,000
ADA Stage Lift	\$239,290
Building Envelope Improvements (including Bldg 4)	\$1,089,000
Fire Sprinklers	\$152,000
HVAC Improvements	\$6,202,000
IAQ & Fascia Replacement	\$2,791,886
Media Center Improvements	\$668,000
Outdoor Dining Renovation	\$700,000
STEM Lab Improvements	\$1,140,000
Gymnasium Accessibility	\$1,152,260

### 2020 RESET SCHEDULE (CALENDAR YEAR)

#### PROJECT PLANNING

Q2 2015 - Q4 2015

#### HIRE DESIGNER

Q4 2015 - Q4 2016

#### PROJECT DESIGN

Q4 2016 - Q3 2018

#### HIRE CONTRACTOR

Q2 2016 - Q2 2018

#### ACTIVE CONSTRUCTION

Q2 2018 - Q2 2022

#### CONSTRUCTION CLOSEOUT

Q2 2022 - Q3 2022

ORIGINAL SCHEDULE Q2 2019

2018 SCHEDULE Q3 2020

## SCHOOL CHOICE ENHANCEMENT (SCEP)

### CURRENT PHASE

**COMPLETE**

**DELIVERED**

Media Backdrop	Adaptors
Indoor Tables	Bracket Kits With Activboards
Projectors	Digital Classroom Upgrades
Tables	
Chairs	
Science Equipment	
Heart Models	
Podium	
Laptops	

### BUDGET

\$100,000

### SCHEDULE

(CALENDAR YEAR)

#### PLANNING / DESIGN

Q1 2015 (Actual: 11/2015)

#### IMPLEMENTATION

Q2 2018 (Actual: 06/2018)

#### COMPLETE

Q1 2020 (Actual: 03/2020)

## ATHLETICS



**COMPLETE**

### SCOPE

Weight Room

## MUSIC



**COMPLETE**

### SCOPE

164 Instruments Delivered

## TECHNOLOGY



**COMPLETE**

### SCOPE

1,132 Items Delivered

### FLAG:

**COMMENTS:** Project schedule advanced 112 days.